

Lebanon City Schools Project			6 Week Look Ahead												18-Dec-15 14:47											
Activity ID	Activity Name	% Compl.	2015												2016											
			Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
<b>Donovan GMP</b>																										
<b>Sitework &amp; Exterior Envelope</b>																										
S1000	Contractors Mobilize	100%	Contractors Mobilize																							
S1020	Establish Site Logistics and Security	100%	Establish Site Logistics and Security																							
S1030	Site Demolition	100%	Site Demolition																							
S1040	Site Clearing / Excavation Cut and Fill	100%	Site Clearing / Excavation Cut and Fill																							
S1060	Site Utilities	100%	Site Utilities																							
S1010	Install Stormwater Prevention Measures	100%	Install Stormwater Prevention Measures																							
S1050	Roof Replacement	100%	Roof Replacement																							
<b>Addition B2</b>																										
B2 1000	Building Pad	100%	Building Pad																							
B2 1010	Footings and Underground MEP	100%	Footings and Underground MEP																							
B2 1020	Foundation Block	100%	Foundation Block																							
B2 1040	Bearing Walls	100%	Bearing Walls																							
B2 1030	Slab on Grade	100%	Slab on Grade																							
B2 1045	Lost rain day(s) - for record purposes	100%	Lost rain day(s) - for record purposes																							
B2 1070	Interior CMU	100%	Interior CMU																							
B2 1050	Trusses & Deck	100%	Trusses & Deck																							
B2 1060	Roofing	0%	Roofing																							
B2 1080	Brick Veneer	0%	Brick Veneer																							
B2 1100	Drywall	0%	Drywall																							
<b>Addition D</b>																										
D1010	Building Pad	100%	Building Pad																							
D1020	Footings and Underground MEP	100%	Footings and Underground MEP																							
D1030	Foundation Block	100%	Foundation Block																							
D1050	Bearing Walls	100%	Bearing Walls																							
D1040	Slab on Grade	100%	Slab on Grade																							
D1060	Trusses & Deck	100%	Trusses & Deck																							
D1055	Lost rain Day(s) - For record Purposes.	100%	Lost rain Day(s) - For record Purposes.																							
D1080	Interior CMU	100%	Interior CMU																							
D1070	Roofing	24%	Roofing																							
D1090	Brick Veneer	0%	Brick Veneer																							
D1100	MEP Above Ceiling Rough-ins	0%	MEP Above Ceiling Rough-ins																							
D1110	Drywall	0%	Drywall																							
<b>Phase 1 - Admin, Selective Remodeling &amp; Infrastructure</b>																										



Activity ID	Activity Name	% Compl.	2015												2016											
			Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
P1 1000	Selective Demo and Patching	100%			█																					
P1 1010	Install Temp Logistics, Safety & Security	100%																								
P1 1020	MEP Rough-ins	100%			█																					
P1 1030	Blockfill and Paint	100%				█																				
P1 1040	Finishes	100%				█																				
P1 1050	Inspections	100%																								
P1 1060	CM Turnover	100%																								
<b>Phase 2 - Area B</b>																										
P2 1000	Selective Demo and Patching	100%			█																					
P2 1010	Install Temp Logistics, Safety, Security	100%																								
P2 1020	MEP Above Ceiling Items	100%			█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█			
P2 1040	Blockfill and Paint	100%						█																		
P2 1030	Drywall	100%																								
P2 1050	Finishes	100%						█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█			
P2 1060	Inspections	100%																								
P2 1070	Contractors Punch	100%																								
P2 1080	Architects acceptance	0%																								
P2 1090	CM Turnover	0%																								
<b>Area B Mezzanine</b>																										
Mezz	Procurement	100%			█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█			
Mezz	Selective Demolition & Patching	100%			█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█			
Mezz	Floor infill	100%						█																		
Mezz	Admin Equip Replacement	100%						█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█			
Mezz	Area Equipment Replacement	100%																								
Mezz	Inspections	100%																								
<b>Phase 3 - Area A</b>																										
P3310i	Selective Demo and Patching	0%																								
P3310	Install Temp Logistics, Safety, Security	0%																								
P3310:	MEP Above Ceiling Items	0%																								
<b>Area A Mezzanine</b>																										
Mezz	Selective Demolition and Patching	0%																								
Mezz	Floor Infill	0%																								

